



# DARAPANENI & Co., CHARTERED ACCOUNTANTS

Flat No 1A, Rama Apartments, Plot No.84, Srinagar Colony, Hyderabad - 500073.

Tel: 040-23735095, 23736487

E-mail: darapaneni1986@gmail.com

## CERTIFICATE BY STATUTORY AUDITOR TOWARDS LOCAL CONTENT

To

M/s HPCL Rajasthan Refinery Ltd.

**Name of the Project:** "CFBC BOILERS & ASSOCIATED SYSTEMS" for Rajasthan Refinery Project (RRP) of HPCL Rajasthan Refinery Limited (HRRL) at Rajasthan, India.

**Sub:** Certificate of Composition of Local Content in EPCC-10A Package

**PO No.:** HRRL/LOA/2022/45 Dated 06-10-2022


We hereby certify that **M/s Megha Engineering and Infrastructures Limited, Company (CIN: U45202TG2006PLC050271)** having their registered office at S-2, T.I.E, Balanagar, Hyderabad, 500037, has met the mandatory minimum local content of 50% specified for claiming Purchase Preference (Linked with Local Content) in regards to the below invoices raised against the LOA number HRRL/LOA/2022/45 dated 06/10/2022.

Description of Work	RA Number	Invoice Number
Supplies Service	2075/EPCC-10A/PRO/RA16	RJ2024100168

This Certificate is issued based on the information, documents and undertakings provided to us at the request of the company.

The detailed working sheet attached herewith as *Annexure A, Annexure 1, 2 & 3*

For Darapaneni and Co.,  
Chartered Accountants  
FRN: 000685S



Date: 28/10/2024  
Place: Hyderabad

Sree Rama Chandra Murthy Ch  
Partner

M.No: 233010

UDIN: 24233010BKASYM9958

**Annexure-A**  
**PROCUREMENT-RA-16**

HRRL/PO/2022/45 Dt. 17.01.2023

PP-LC Enclousere format to state the local content

Cost committed/ Incured (inception till 25.10.2024))

(INR in CR)

Particulars	Domestic	Imported*	Total	LC	
	(INR)	(INR)		%	INR
	a	b		d=a/c	e=c*d
<b>A) Cost Component</b>					
<b>1. GOODS</b>					
a) Material used cost					
b) Equipment Cost#	239.58	0.00	239.58	100.00%	239.58
<b>Sub total</b>	239.58	0.00	239.58	100.00%	239.58
<b>2. Services</b>					
a) Personnel and consultant cost	30.91	0.00	30.91	100.00%	30.91
b) Equipment and work facility cost					
c) Construction/Fabrication cost	70.47	0.00	70.47	100.00%	70.47
d) Other services cost etc.					
<b>Sub total</b>	101.38	0.00	101.38	100.00%	101.38
<b>3. Total COST OF GOODS AND SERVICES</b>	<b>340.96</b>	<b>0.00</b>	<b>340.96</b>	<b>100.00%</b>	<b>340.96</b>
<b>B) NON COST COMPONENT</b>	0	0	0	0	0

# Equipment cost taken based on the approved detailed billing breakup of 10% payment of total value on placement of PO for Major tagged items and same payment shall be released after submission of Bank Guarantee for equivalent value.


$$\% \text{ of LC Combination} = \frac{\text{Total Domestic components cost of goods (subtotal)} + \text{Total Domestic Component cost of services (subtotal)}}{\text{Total cost of goods and services}} \times 100$$

$$\% \text{ of LC Combination} = (239.58 + 101.38) / 340.96 \times 100 = 100\%$$

Overall Contract	(INR in CR)
Total Contract value*	1894
LC Requirement-%	50%
LC Requirement- Value	947.00

Description	Upto Previous Invoice (In Crs.)	Current Invoice (In Crs.)	Cumulative Invoice (In Crs.)
Billing Value*	332.62	8.34	340.96
LC Requirement-%	50%	50%	50%
LC Requirement- Value	166.31	4.17	170.48
LC Achived (INR Value)	332.62	8.34	340.96
Lc Achived% (w.r.t Cumulative Billing Value)	100.00%	100.00%	100.00%
Lc Achived% (w.r.t Total contract Value)	17.56%	0.44%	18.00%

\*All values are basic value (excluding GST).



## Annexure-1 For Design and Engineering services (As per FORM SP-1)

HRRL- CFBC Barmer

Sl No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Design and Engineering services	R/2023100054	06.11.2023	2075/EPCC10A/ENG/RA01			7,66,00,238.68	
2	Design and Engineering services	R/2023100088	06.01.2024	2075/EPCC10A/ENG/RA02			5,15,30,054.58	
3	Design and Engineering services	R/2023100110	01.02.2024	2075/EPCC10A/ENG/RA03			3,25,69,249.63	
4	Design and Engineering services	R/2023110144	01.03.2024	2075/EPCC10A/ENG/RA04			1,00,81,454.97	
5	Design and Engineering services	R/2023110161	22.03.2024	2075/EPCC10A/ENG/RA05			5,07,66,706.42	
6	Design and Engineering services	R/2024100023	08.05.2024	2075/EPCC10A/ENG/RA06			69,94,902.92	
7	Design and Engineering services	R/2024100040	30.05.2024	2075/EPCC10A/ENG/RA07			2,81,13,039.96	
8	Design and Engineering services	R/2024100081	29.06.2024	2075/EPCC10A/ENG/RA08			2,59,43,264.92	
9	Design and Engineering services	R/2024100098	26.07.2024	2075/EPCC10A/ENG/RA09			1,01,82,802.95	
10	Design and Engineering services	R/2024100125	30.08.2024	2075/EPCC10A/ENG/RA10			81,91,820.06	
11	Design and Engineering services	R/2024100155	01.10.2024	2075/EPCC10A/ENG/RA11			81,56,341.20	
				<b>Total</b>			<b>30,91,29,876.29</b>	



## Annexure-2 For Supplies work (As per FORM SP-2)

HRRL- CFBC Barmer

Sl No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Supplies Services	RJ/22/EPC/159	30.03.2023	2075/EPCC10A/SUP/ADV1			66,51,60,788.14	
2	Supplies Services	RJ/23/EPC/96	20.07.2023	2075/EPCC10A/SUP/ADV2			2,12,15,628.00	
3	Supplies Services	RJ2023100095	11.01.2023	2075/EPCC10A/SUP/ADV3			18,30,12,706.80	
4	Supplies Services	RJ2023100129	24.02.2024	2075/EPCC10A/SUP/RA01			29,34,89,973.80	
5	Supplies Services	RJ2023100170	28.03.2024	2075/EPCC10A/PRO/RA05			27,30,24,628.30	
6	Supplies Services	RJ2023100178	30.03.2024	2075/EPCC10A/PRO/RA06			10,35,10,928.22	
7	Supplies Services	RJ2024100016	27.04.2024	2075/EPCC10A/PRO/RA07			11,88,15,844.20	
8	Supplies Services	RJ2024100022	06.05.2024	2075/EPCC10A/PRO/RA08			7,78,48,445.91	
9	Supplies Services	RJ2024100038	29.05.2024	2075/EPCC10A/PRO/RA09			8,57,00,485.18	
10	Supplies Services	RJ2024100060	05.06.2024	2075/EPCC10A/PRO/RA10			16,84,18,021.42	
11	Supplies Services	RJ2024100083	29.06.2024	2075/EPCC10A/PRO/RA11			2,88,96,005.34	
12	Supplies Services	RJ2024100100	29.07.2024	2075/EPCC10A/PRO/RA12			8,47,88,697.52	
13	Supplies Services	RJ2024100131	02.09.2024	2075/EPCC10A/PRO/RA13			3,92,74,411.40	
14	Supplies Services	RJ2024100141	17.09.2024	2075/EPCC10A/PRO/RA14			6,24,20,493.16	
15	Supplies Services	RJ2024100153	01.10.2024	2075/EPCC10A/PRO/RA15			10,67,86,871.62	
16	Supplies Services	RJ2024100168	25.10.2024	2075/EPCC10A/PRO/RA16			8,33,92,073.13	
				Total			2,39,57,56,002.14	



# Annexure-3 For Construction/Site work (As per FORM SP-3)

HRRL- CFBC Barmer

Sl No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Construction Services	RJ/23/EPCC/41	04.05.2023	2075/EPCC10A/CON/RA01			70,74,371.70	
2	Construction Services	RJ/23/EPCC/54	31.05.2023	2075/EPCC10A/CON/RA02			1,35,19,350.90	
3	Construction Services	RJ/23/EPCC/70	28.06.2023	2075/EPCC10A/CON/RA03			41,28,814.80	
4	Construction Services	RJ/23/EPCC/101	31.07.2023	2075/EPCC10A/CON/RA04			67,47,087.60	
5	Construction Services	RJ/2023100009	29.08.2023	2075/EPCC10A/CON/RA05			40,28,112.00	
6	Construction Services	RJ/2023100036	27.09.2023	2075/EPCC10A/CON/RA06			1,21,85,038.80	
7	Construction Services	RJ/2023100047	21.10.2023	2075/EPCC10A/CON/RA07			52,86,897.00	
8	Construction Services	RJ/2023100063	22.11.2023	2075/EPCC10A/CON/RA08			17,19,00,518.40	
9	Construction Services	RJ/2023100099	25.01.2024	2075/EPCC10A/CON/RA09			4,33,35,703.15	
10	Construction Services	RJ/2023100130	26.02.2024	2075/EPCC10A/CON/RA10			8,50,64,087.78	
11	Construction Services	RJ/2023100167	23.03.2024	2075/EPCC10A/CON/RA11			4,24,43,412.06	
12	Construction Services	RJ/2023100179	30.03.2024	2075/EPCC10A/CON/RA12			3,50,36,213.68	
13	Construction Services	RJ/2024400001	24.04.2024	2075/EPCC10A/CON/RA12			-72,46,187.30	Credit note against construction RA 12
14	Construction Services	RJ/2024100011	23.04.2024	2075/EPCC-10A/CON/RA13			3,71,69,802.05	
15	Construction Services	RJ/2024100039	29.05.2024	2075/EPCC-10A/CON/RA14			5,05,60,646.42	
16	Construction Services	RJ/2024100080	29.06.2024	2075/EPCC-10A/CON/RA15			2,97,20,538.74	
17	Construction Services	RJ/2024100094	11.07.2024	2075/EPCC-10A/CON/RA16			6,11,85,502.86	
18	Construction Services	RJ/2024100111	03.08.2024	2075/EPCC-10A/CON/RA17			6,59,25,329.19	
19	Construction Services	RJ/2024100132	02.09.2024	2075/EPCC-10A/CON/RA18			1,42,06,104.32	
20	Construction Services	RJ/2024100152	01.10.2024	2075/EPCC-10A/CON/RA19			2,23,97,018.91	
				Total			70,46,68,363.86	

