



# DARAPANENI & Co.,

## CHARTERED ACCOUNTANTS

Flat No 1A, Rama Apartments, Plot No.84, Srinagar Colony, Hyderabad - 500073.

Tel: 040-23735095, 23736487

E-mail: darapaneni1986@gmail.com

### CERTIFICATE BY STATUTORY AUDITOR TOWARDS LOCAL CONTENT

To,  
M/s HPCL Rajasthan Refinery Ltd.

**Name of the Project:** "STG & ASSOCIATED SYSTEMS" for Rajasthan Refinery Project (RRP) of HPCL Rajasthan Refinery Limited (HRRL) at Rajasthan, India.

**Sub:** Certificate of Composition of Local Content in EPCC-9B Package

**PO No.:** HRRL/PO/2022/44 Dated 16-01-2023


We hereby certify that **M/s Megha Engineering and Infrastructures Limited, Company (CIN: U45202TG2006PLC050271)** having their registered office at S-2, T.I.E, Balanagar, Hyderabad, 500037, has met the mandatory minimum local content of 50% specified for claiming Purchase Preference (Linked with Local Content) in regards to the below invoices raised against the PO number HRRL/PO/2022/44 dated 16/01/2023.

Description of Work	RA Number	Invoice Number
Construction/ Site Work- Civil Works	2074/EPCC9B/CON/RA03	RJ/23/EPC/53

This Certificate is issued based on the information, documents and undertakings provided to us at the request of the company.

The detailed working sheet attached herewith as *Annexure A, Annexure 1,2&3*.

For Darapaneni and Co.,  
Chartered Accountants  
FRN: 000685S



Date: 01/06/2023  
Place: Hyderabad

Sree Rama Chandra Murthy Ch.  
Partner  
M.No: 233010  
UDIN: 23233010BGVSQS9909

**Annexure-A**  
**RA- 03- CONSTRUCTION**

HRRL/PO/2022/44 Dt. 16.01.2023

PP-LC Enclosure format to state the local content

Cost committed/ Incured (inception till (25.05.2023)

(INR in CR)

Particulars	Domestic (INR)	Imported* (INR)	Total c=a+b	LC	
				%	INR
	a	b	c=a+b	d=a/c	e=c*d
<b>A) Cost Component</b>					
<b>1. GOODS</b>					
a) Material used cost					
b) Equipment Cost#	50.95	-	50.95	100.00%	50.95
<b>Sub total</b>	50.95	-	50.95	-	-
<b>2. Services</b>					
a) Personnel and consultant cost	-	-	-		0.00
b) Equipment and work facility cost					
c) Construction/Fabrication cost	2.22		2.22	100.00%	2.22
d) Other services cost etc.					
<b>Sub total</b>	2.22	-	2.22		2.22
<b>3. Total COST OF GOODS AND SERVICES</b>	<b>53.17</b>	<b>-</b>	<b>53.17</b>	<b>100.00%</b>	<b>53.17</b>
<b>B) NON COST COMPONENT</b>	0	0	0	0	0

# Equipment cost taken based on the approved detailed billing breakup of 10% payment of total value on placement of PO for Major tagged items and same payment shall be released after submission of Bank Guarantee for equivalent value.


$$\% \text{ of LC Combination} = \frac{\text{Total Domestic components cost of goods (subtotal)} + \text{Total Domestic Component cost of services (subtotal)}}{\text{Total cost of goods and services}} \times 100$$

$$\% \text{ of LC Combination} = (50.95+2.22)/53.17 \times 100 = 100\%$$

<b>Overall Contract</b>	<b>(INR in CR)</b>
Total Contract value*	1296
LC Requirement-%	50%
LC Requirement- Value	648.00

Description	Upto Previous Invoice (In Crs.)	Current invoice (In Crs.)	Cumulative Invoice (In Crs.)
Billing Value*	52.87	0.30	53.17
LC Requirement-%	50%	50%	50%
LC Requirement- Value	26.44	0.15	26.59
LC Achived (INR Value)	52.87	0.30	53.17
Lc Achived% (w.r.t Cumulative Billing Value)	100.00%	100.00%	100.00%
Lc Achived% (w.r.t Total contract Value)	4.08%	0.02%	4.10%

\*All values are basic value (excluding GST).



## Annexure-2 For Supplies work (As per FORM SP-2)

HRRL- STG Barmer

SI No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Supplies Services	RJ/22/EPC/158	30.03.2023	2074/EPCG-9B/SUP/ADV1			51,98,60,078.78	
	Supplies Services	RJ/23/SCN/1	04.05.2023	2074/EPCG-9B/SUP/ADV1			-1,03,97,201.58	Credit Note
				Total	0	0	50,94,62,877	

## Annexure-3 For Construction/Site work (As per FORM SP-3)

HRRL- STG Barmer

SI No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Construction Services	RJ/22/EPC/160	30.03.2023	2074/EPCG9B/CON/RA01			1,13,41,027.58	
2	Construction Services	RJ/23/EPC/46	06.05.2023	2074/EPCG9B/CON/RA02			78,72,656.22	
3	Construction Services	RJ/23/EPC/53	31.05.2023	2074/EPCG9B/CON/RA03			29,72,892.82	
				Total	0	0	2,21,86,577	

