



DARAPANENI & Co.,

CHARTERED ACCOUNTANTS

Flat No 1A, Rama Apartments, Plot No.84, Srinagar Colony, Hyderabad - 500073.

Tel: 040-23735095, 23736487

E-mail: darapaneni1986@gmail.com

To,
HPCL Rajasthan Refinery Limited
Tel Bhavan Sahkar Marg
Lal Kothi Vistar, Jyoti Nagar
Jaipur-352005, Rajasthan, India

Project: EPCC-08 PACKAGE - LLDPE / HDPE (SWING) UNIT & ASSOCIATED CONVEYING AND BAGGING SYSTEM of HPCL RAJASTHAN REFINERY LIMITED (HRRL) at Rajasthan, India.

LOA No: HRRL/LOA/2021/41, Dated. 13/11/2021

Sub: Certification of declaration regarding local content as per PP-LC Policy for MEIL Invoice ref. no. RJ/23/EPC/103.

We, Darapaneni and Co. Chartered Accountants, appointed under Section 148 (3) of the Companies Act 2013 (18 of 2013), with office at Flat 1A Rama Apartments, Plot No 84, Srinagar colony, Hyderabad 500073 as Chartered Accountants of M/s Megha Engineering & Infrastructures Limited (CIN: U45202TG2006PLC050271), have verified the expenditure committed/ incurred from the inception of the above-mentioned Project bearing Purchase Order no as per Annexure-1 (for construction/ Installation)

Based on said details and information and explanations, which to the best of our knowledge and belief were necessary for the purpose of this audit, we hereby confirm that the local content expenditure committed for the aforesaid Project from inception date 01-July-22 until 31-July-2023 is less than 50% as Per PP-LC Policy.


This is to further confirm that the details submitted by M/S Megha Engineering & Infrastructures Limited for computation of LC has been checked verified & measured in accordance with PP-LC Policy.

The details working sheet attached herewith for ready reference as Annexure-A, Annexure 1, Annexure 2 & Annexure 3.

Enclosed - Annexure-A, Annexure 1, Annexure 2 & Annexure 3

Date: 02/08/2023
Place: Hyderabad

For Darapaneni and Co.
Chartered Accountants
FRN: 0006855



Sree Rama Chandra Murthy Ch
Partner

M.No: 233010

UDIN: 23233010B6V5YB6377

**Annexure-A
Construction RA-08**

HRRL/PO/2021/41 Dt. 16.09.2022

PP-LC Enclosere format to state the local content

Cost committed/ Incured (inception till (31.07.2023)

(INR in CR)

Particulars	Domestic (INR)	Imported* (INR)	Total c=a+b	LC	
				%	INR
				d=a/c	e=c*d
A) Cost Component					
1. GOODS					
a) Material used cost					
b) Equipment Cost#	5.59	156.24	161.83	3.45%	5.59
Sub total	5.59	156.24	161.83	3.45%	5.59
2. Services					
a) Personnel and consultant cost		79.28	79.28	0.00%	0.00
b) Equipment and work facility cost					
c) Construction/Fabrication cost	75.08		75.08	100.00%	75.08
d) Other services cost etc.					
Sub total	75.08	79.28	154.36	48.64%	75.08
3. Total COST OF GOODS AND SERVICES	80.67	235.52	316.19	25.51%	80.67
B) NON COST COMPONENT	0	0	0	0	0

Equipment cost taken based on the approved detailed billing breakup of 10% payment of total value on placement of PO for Major tagged items and same payment shall be released after submission of Bank Guarantee for equivalent value.

$$\% \text{ of LC Combination} = \frac{\text{Total Domestic components cost of goods (subtotal)} + \text{Total Domestic Component cost of services (subtotal)}}{\text{Total cost of goods and services}} \times 100$$

$$\% \text{ of LC Combination} = (5.59+75.08)/316.19 \times 100 = 25.51\%$$

Overall Contract	(INR in CR)
Total Contract value*	3065.72
LC Requirement-%	50%
LC Requirement- Value	1,532.86

Description	Upto Previous Invoice (In Crs.)	Current invoice (In Crs.)	Cumulative Invoice (In Crs.)
Billing Value*	306.75	9.44	316.19
LC Requirement-%	50%	50%	50%
LC Requirement- Value	153.38	4.72	158.10
LC Achived (INR Value)	71.23	9.44	80.67
Lc Achived% (w.r.t Cumulative Billing Value)	23.22%	100.00%	25.51%
Lc Achived% (w.r.t Total contract Value)	2.32%	0.31%	2.63%

*EUR to INR Conversion @ 89.84 (the currency Bill Selling rate of SBI prevailing on dated 25.06.2021)

*All values are basic value (excluding GST).



Annexure-1 For Design and Engineering services (As per FORM SP-1)

HRRL- LLDPE Barmer

Sl No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Design and Engineering services	RJ/22/EPC/123	24.01.2023	2055/EPCC-8/ENG/RA1	37,99,029.30	34,11,52,831.14		1 Euro = 89.8 INR
2	Design and Engineering services	RJ/22/EPC/133	21.02.2023	2055/EPCC-8/ENG/RA02	14,01,528.04	12,53,24,637.34		1 Euro = 89.42 INR
	Design and Engineering services	RJ/22/SCN/9	18.03.2023	2055/EPCC-8/ENG/RA2CR	-94,316.73	-84,33,801.96		1 Euro = 89.42 INR
3	Design and Engineering services	RJ/22/EPC/153	27.03.2023	2055/EPCC-8/ENG/RA03	3,09,029.49	2,77,63,209.38		1 Euro = 89.84 INR
4	Design and Engineering services	RJ/22/EPC/154	28.03.2023	2055/EPCC-8/ENG/RA04	10,89,038.24	9,78,39,195.48		1 Euro = 89.84 INR
5	Design and Engineering services	RJ/22/EPC/168	31.03.2023	2055/EPCC-8/ENG/RA05	7,21,806.93	6,48,47,134.59		1 Euro = 89.84 INR
6	Design and Engineering services	RJ/23/EPC/59	07.06.2023	2055/EPCC-8/ENG/RA06	1,89,313.63	1,70,07,936.52		1 Euro = 89.84 INR
7	Design and Engineering services	RJ/23/EPC/69	27.06.2023	2055/EPCC-8/ENG/RA07	3,98,688.52	3,58,18,176.64		1 Euro = 89.84 INR
8	Design and Engineering services	RJ/23/EPC/89	13.07.2023	2055/EPCC-8/ENG/RA08	10,18,470.31	9,14,99,372.65		1 Euro = 89.84 INR
				Total	88,32,587.73	79,28,18,691.78		

Annexure-2 For Supply Services (As per FORM SP-2)

HRRL- LLDPE Barmer

Sl No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Supply Services	RJ/22/EPC/90	15.11.2022	2055/EPCC-8/SUP/ADV1			3,37,99,137.60	
2	Supply Services	RJ/22/EPC/164	31.03.2023	2055/EPCC-8/SUP/ADV2	22,46,990	20,18,69,597		1 Euro=89.84 INR
3	Supply Services	RJ/22/EPC/165	31.03.2023	2055/EPCC-8/SUP/ADV3	51,91,322	46,63,88,373		1 Euro=89.84 INR
4	Supply Services	RJ/22/EPC/166	31.03.2023	2055/EPCC-8/SUP/ADV4	22,81,928	20,50,08,442		1 Euro=89.84 INR
5	Supply Services	RJ/23/EPC/84	12.07.2023	2055/EPCC-8/SUP/ADV5A	7,74,824	6,96,10,205		1 Euro=89.84 INR
6	Supply Services	RJ/23/EPC/85	12.07.2023	2055/EPCC-8/SUP/ADV5B			2,20,96,204.71	
7	Supply Services	RJ/23/EPC/86	12.07.2023	2055/EPCC-8/SUP/ADV6	68,95,935	61,45,30,824		1 Euro=89.84 INR
				Total	1,73,91,000	1,56,24,07,441	5,58,95,342	

Annexure-3 For Construction/Site work (As per FORM SP-3)

HRRL- LLDPE Barmer									
Sl No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks	
					EURO	EURO To INR	INR		
1	Construction Services- Civil works	RI/22/EPC/60	20.09.2022	2055/EPCC-8/CON/RA1			8,96,00,112.00		
2	Construction Services- Civil works	RI/22/EPC/94	05.12.2022	2055/EPCC-8/CON/RA2			13,88,46,082.74		
3	Construction Services- Civil works	RI/22/EPC/136	04.03.2023	2055/EPCC-8/CON/RA3			6,32,91,766.00		
4	Construction Services- Civil works	RI/22/EPC/152	27.03.2023	2055/EPCC-8/CON/RA4			19,05,59,753.00		
5	Construction Services- Civil works	RI/22/EPC/169	31.03.2023	2055/EPCC-8/CON/RA5			4,01,87,918.00		
6	Construction Services- Civil works	RI/23/EPC/51	27.05.2023	2055/EPCC-8/CON/RA6			6,23,02,231.00		
7	Construction Services- Civil works	RI/23/EPC/71	29.06.2023	2055/EPCC-8/CON/RA7			7,16,27,653.62		
8	Construction Services- Civil works	RI/23/EPC/103	31.07.2023	2055/EPCC-8/CON/RA8			9,43,40,733.75		
				Total	0	0	75,07,56,250		

