



DARAPANENI & Co.,

CHARTERED ACCOUNTANTS

Flat No 1A, Rama Apartments, Plot No.84, Srinagar Colony, Hyderabad - 500073.

Tel: 040-23735095, 23736487

E-mail: darapaneni1986@gmail.com

To,
HPCL Rajasthan Refinery Limited
Tel Bhavan Sahkar Marg
Lal Kothi Vistar, Jyoti Nagar
Jaipur-352005, Rajasthan, India

Name of the Project: EPCC-09 PACKAGE FOR POLYPROPYLENE UNIT & ASSOCIATED CONVEYING AND BAGGING SYSTEM AND BUTENE-1 UNIT OF HPCL Rajasthan Refinery Limited (HRRL) at Rajasthan, India.

Purchase Order No. : HRRL/PO/2021/40 Dt.14-02-2022

Sub: Certification of declaration regarding local content of the Contract Value as per PP-LC Policy for M/S Megha Engineering & Infrastructures Limited for the Invoice ref no RJ/22/EPC/135.

We, Darapaneni & Co., Chartered Accountants, having been appointed under Section 148 (3) of the Companies Act 2013 (18 of 2013), having office at Flat No.1A, Rama Apartments, Srinagar colony, Hyderabad-500073 as Chartered Accountants of M/s Megha Engineering & Infrastructures Limited (CIN: U45202TG2006PLC050271), have verified the expenditure committed/ incurred from the inception of the above mentioned Project bearing Purchase Order no as per Annexure-1 (for construction/Installation)

Based on said details and information and explanations, which to the best of our knowledge and belief were necessary for the purpose of this audit, we hereby confirm that the local content expenditure committed for the aforesaid Project from inception date 13-Nov-21 until 30-Jan-23 is less than 50% of the Contract Value as Per PP-LC Policy.

This is to further confirm that the details submitted by M/S Megha Engineering & Infrastructures Limited for computation of LC has been checked verified & measured in accordance with PP-LC Policy.

The details working sheet attached as Annexure-A, Annexure I & Annexure II.

For Darapaneni and Co.
Chartered Accountants
FRN: 000685S



Date: 10/03/2023
Place: Hyderabad

Sree Rama Chandra Murthy Ch
Partner
M.No: 233010
UDIN: 23233010B6VSH75114

Annexure-A
RA-04- ENGINEERING

HRRL/PO/2021/40 Dt. 14-02-2022

PP-LC Enclousere format to state the local content

Cost committed/ Incured (inception till (30.01.2023)

(INR in CR)

Particulars	Domestic (INR) a	Imported* (INR) b	Total c=a+b	LC	
				%	INR
				d=a/c	e=c*d
A) Cost Component					
1. GOODS					
a) Material used cost					
b) Equipment Cost#	-	-	-	-	-
Sub total	-	-	-	-	-
2. Services					
a) Personnel and consultant cost	-	46.93	46.93	0.00%	0.00
b) Equipment and work facility cost					
c) Construction/Fabrication cost	17.54		17.54	100.00%	17.54
d) Other services cost etc.					
Sub total	17.54	46.93	64.47	27.20%	17.54
3. Total COST OF GOODS AND SERVICES	17.54	46.93	64.47	27.20%	17.54
B) NON COST COMPONENT	0	0	0	0	0

Equipment cost taken based on the approved detailed billing breakup of 10% payment of total value on placement of PO for Major tagged items and same payment shall be released after submission of Bank Guarantee for equivalent value.

$$\% \text{ of LC Combination} = \frac{\text{Total Domestic components cost of goods (subtotal)} + \text{Total Domestic Component cost of services (subtotal)}}{\text{Total cost of goods and services}} \times 100$$

$$\% \text{ of LC Combination} = (0+17.54)/64.47 \times 100 = 27.20\%$$

Overall Contract	(INR in CR)
Total Contract value*	2876.1
LC Requirement-%	50%
LC Requirement- Value	1,438.05

Description	Upto Previous Invoice (In Crs.)	Current invoice (In Crs.)	Cumulative Invoice (In Crs.)
Billing Value*	44.66	19.81	64.47
LC Requirement-%	50%	50%	50%
LC Requirement- Value	22.33	9.91	32.24
LC Achived (INR Value)	17.54	-	17.54
Lc Achived% (w.r.t Cumulative Billing Value)	39.28%	-	27.21%
Lc Achived% (w.r.t Total contract Value)	0.61%	0.00%	0.61%

*EUR to INR Conversion @ 89.33 (the currency Bill Selling rate of SBI prevailing on dated 21.06.2021).

*All values are basic value (excluding GST).



Annexure-1 For Design and Engineering services (As per FORM SP-1)

HRRL- PPU Barmer

SI No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Design and Engineering services	RI/22/EPC/108	19.12.2022	2054/EPCC-9/ENG/RA2	31,68,511.43	28,19,02,461.93		1 Euro = 88.97 INR
2	Design and Engineering services	RI/22/SCN/8	20.02.2023	2054/EPCC-9/ENG/RA1 CR	-1,20,417.26	-1,07,13,523.62		1 Euro = 88.97 INR
3	Design and Engineering services	RI/22/EPC/135	04.03.2023	2054/EPCC-9/ENG/RA4	22,48,800.00	19,81,41,768.28		1 Euro = 88.11 INR
				Total	52,96,894	46,93,30,707	0	

Annexure-2 For Construction/Site work (As per FORM SP-3)

HRRL- PPU Barmer

SI No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Construction Services- Civil works	RI/22/EPC/56	13.09.2022	2054/EPCC-9/CON/RA1			10,40,76,364.00	
2	Construction Services- Civil works	RI/22/EPC/124	30.01.2023	2054/EPCC-9/CON/RA3			7,13,12,331.23	
				Total		0	17,53,88,695	

