



DARAPANENI & Co.,

CHARTERED ACCOUNTANTS

Flat No 1A, Rama Apartments, Plot No.84, Srinagar Colony, Hyderabad - 500073.

Tel: 040-23735095, 23736487

E-mail: darapaneni1986@gmail.com

To
HPCL Rajasthan Refinery Limited,
Tel Bhavan Sahkar Marg,
LalKothi Vistar, Jyoti Nagar,
Jaipur-352005, Rajasthan, India

Project:EPCC-08 PACKAGE - LLDPE / HDPE (SWING) UNIT & ASSOCIATED CONVEYING AND BAGGING SYSTEM of HPCL RAJASTHAN REFINERY LIMITED (HRRL) at Rajasthan, India.

LOANo: HRRL/LOA/2021/41, Dated. 13/11/2021

Sub: Certification of declaration regarding local content as per PP-LC Policy for MEIL Invoice ref. no. RJ2023100030.

We, Darapaneni and Co. Chartered Accountants, appointed under Section 148 (3) of the Companies Act 2013 (18 of 2013), with office at Flat 1A Rama Apartments, Plot No 84, Srinagar colony, Hyderabad 500073 as Chartered Accountants of M/s Megha Engineering & Infrastructures Limited (CIN:U45202TG2006PLC050271), have verified the expenditure committed/ incurred from the inception of the above-mentioned Project bearing Purchase Order no as per Annexure-1 (for construction/Installation)

Based on said details and information and explanations, which to the best of our knowledge and belief were necessary for the purpose of this audit, we hereby confirm that the local content expenditure committed for the aforesaid Project from inception date to until 19-September-2023 is less than 50% as Per PP-LC Policy.

This is to further confirm that the details submitted by M/S Megha Engineering & Infrastructures Limited for computation of LC has been checked, verified & measured in accordance with PP-LC Policy.

The details working sheet attached herewith for ready reference as Annexure-A, Annexure 1, Annexure 2 & Annexure 3.

Enclosed - Annexure-A, Annexure 1, Annexure 2 & Annexure 3

Date: 21/09/2023
Place: Hyderabad

For Darapaneni and Co.,
Chartered Accountants
FRN: 000685S

Sree Rama Chandra Murthy Ch
Partner
M.No: 233010
UDIN: 23233010BGVTDE1021

**Annexure-A
SUPPLY ADV-07**

HRRL/PO/2021/41 Dt. 16.09.2022

PP-LC Enclousere format to state the local content

Cost committed/ Incured (inception till (19.09.2023))

(INR in CR)

Particulars	Domestic (INR)	Imported* (INR)	Total c=a+b	LC	
				%	INR
				d=a/c	e=c*d
A) Cost Component					
1. GOODS					
a) Material used cost					
b) Equipment Cost#	17.30	156.24	173.54	9.97%	17.30
Sub total	17.30	156.24	173.54	9.97%	17.30
2. Services					
a) Personnel and consultant cost	-	84.94	84.94	0.00%	0.00
b) Equipment and work facility cost					
c) Construction/Fabrication cost	91.88		91.88	100.00%	91.88
d) Other services cost etc.					
Sub total	91.88	84.94	176.82	51.96%	91.88
3. Total COST OF GOODS AND SERVICES	109.18	241.18	350.36	31.16%	109.18
B) NON COST COMPONENT	0	0	0	0	0

Equipment cost taken based on the approved detailed billing breakup of 10% payment of total value on placement of PO for Major tagged items and same payment shall be released after submission of Bank Guarantee for equivalent value.

% of LC Combination = $\frac{(Total Domestic components cost of goods @ (subtotal) + Total Domestic Component cost of services (subtotal))}{(Total cost of goods and services)}$

% of LC Combination = $(17.30+91.88)/350.36 \times 100 = 31.16\%$

Overall Contract	(INR in CR)
Total Contract value*	3065.72
LC Requirement-%	50%
LC Requirement- Value	1,532.86

Description	Upto Previous Invoice (In Crs.)	Current invoice (In Crs.)	Cumulative Invoice (In Crs.)
Billing Value*	338.65	11.71	350.36
LC Requirement-%	50%	50%	50%
LC Requirement- Value	169.33	5.86	175.18
LC Achived (INR Value)	97.47	11.71	109.18
Lc Achived% (w.r.t Cumulative Billing Value)	28.78%	100.00%	31.16%
Lc Achived% (w.r.t Total contract Value)	3.18%	0.38%	3.56%

*EUR to INR Conversion @ 89.84 (the currency Bill Selling rate of SBI prevailing on dated 25.06.2021).

*All values are basic value (excluding GST).



Annexure-1 For Design and Engineering services (As per FORM SP-1)

HRRL- LLDPE Barmer


Sl No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Design and Engineering services	RJ/22/EPC/123	24.01.2023	2055/EPCC-8/ENG/RA1	37,99,029.30	34,11,52,831.14		1 Euro = 89.8 INR
2	Design and Engineering services	RJ/22/EPC/133	21.02.2023	2055/EPCC-8/ENG/RA02	14,01,528.04	12,53,24,637.34		1 Euro = 89.42 INR
	Design and Engineering services	RJ/22/SCN/9	18.03.2023	2055/EPCC-8/ENG/RA2CR	-94,316.73	-84,33,801.96		1 Euro = 89.42 INR
3	Design and Engineering services	RJ/22/EPC/153	27.03.2023	2055/EPCC-8/ENG/RA03	3,09,029.49	2,77,63,209.38		1 Euro = 89.84 INR
4	Design and Engineering services	RJ/22/EPC/154	28.03.2023	2055/EPCC-8/ENG/RA04	10,89,038.24	9,78,39,195.48		1 Euro = 89.84 INR
5	Design and Engineering services	RJ/22/EPC/168	31.03.2023	2055/EPCC-8/ENG/RA05	7,21,806.93	6,48,47,134.59		1 Euro = 89.84 INR
6	Design and Engineering services	RJ/23/EPC/59	07.06.2023	2055/EPCC-8/ENG/RA06	1,89,313.63	1,70,07,936.52		1 Euro = 89.84 INR
7	Design and Engineering services	RJ/23/EPC/69	27.06.2023	2055/EPCC-8/ENG/RA07	3,98,688.52	3,58,18,176.64		1 Euro = 89.84 INR
8	Design and Engineering services	RJ/23/EPC/89	13.07.2023	2055/EPCC-8/ENG/RA08	10,18,470.31	9,14,99,372.65		1 Euro = 89.84 INR
9	Design and Engineering services	RJ2023100011	29.08.2023	2055/EPCC-8/ENG/RA09	2,16,026.28	1,94,07,801.27		1 Euro=89.84 INR
10	Design and Engineering services	RJ2023100020	13.09.2023	2055/EPCC-8/ENG/RA10	4,14,166.45	3,72,08,714.15		1 Euro=89.84 INR
				Total	94,62,780.46	84,94,35,207.20		



Annexure-2 For Supply Services (As per FORM SP-2)

HRRL- LLDPE Barmer

Sl No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Supply Services	RJ/22/EPC/90	15.11.2022	2055/EPCC-8/SUP/ADV1			3,37,99,137.60	
2	Supply Services	RJ/22/EPC/164	31.03.2023	2055/EPCC-8/SUP/ADV2	22,46,990	20,18,69,597		1 Euro=89.84 INR
3	Supply Services	RJ/22/EPC/165	31.03.2023	2055/EPCC-8/SUP/ADV3	51,91,322	46,63,88,373		1 Euro=89.84 INR
4	Supply Services	RJ/22/EPC/166	31.03.2023	2055/EPCC-8/SUP/ADV4	22,81,928	20,50,08,442		1 Euro=89.84 INR
5	Supply Services	RJ/23/EPC/84	12.07.2023	2055/EPCC-8/SUP/ADV5A	7,74,824	6,96,10,205		1 Euro=89.84 INR
6	Supply Services	RJ/23/EPC/85	12.07.2023	2055/EPCC-8/SUP/ADV5B			2,20,96,204.71	
7	Supply Services	RJ/23/EPC/86	12.07.2023	2055/EPCC-8/SUP/ADV6	68,95,935	61,95,30,824		1 Euro=89.84 INR
8	Supply Services	RJ2023100030	19.09.2023	2055/EPCC-8/SUP/ADV7			11,70,89,521.12	
				Total	1,73,91,000	156,24,07,441	17,29,84,863	



Annexure-3 For Construction/Site work (As per FORM SP-3)

HRRL- LLDPE Barmer

Sl No	Description	Invoice No.	Inv. Date	Site Ref No.	Amount			Remarks
					EURO	EURO To INR	INR	
1	Construction Services- Civil works	R/22/EPC/60	20.09.2022	2055/EPCC-8/CON/RA1			8,96,00,112.00	
2	Construction Services- Civil works	R/22/EPC/94	05.12.2022	2055/EPCC-8/CON/RA2			13,88,46,082.74	
3	Construction Services- Civil works	R/22/EPC/136	04.03.2023	2055/EPCC-8/CON/RA3			6,32,91,766.00	
4	Construction Services- Civil works	R/22/EPC/152	27.03.2023	2055/EPCC-8/CON/RA4			19,05,59,753.00	
5	Construction Services- Civil works	R/22/EPC/169	31.03.2023	2055/EPCC-8/CON/RA5			4,01,87,918.00	
6	Construction Services- Civil works	R/23/EPC/51	27.05.2023	2055/EPCC-8/CON/RA6			6,23,02,231.00	
7	Construction Services- Civil works	R/23/EPC/71	29.06.2023	2055/EPCC-8/CON/RA7			7,16,27,653.62	
8	Construction Services- Civil works	R/23/EPC/103	31.07.2023	2055/EPCC-8/CON/RA8			9,43,40,733.75	
9	Construction Services- Civil works	R/2023100012	31.08.2023	2055/EPCC-8/CON/RA9			16,80,55,326.46	
				Total		0	91,88,11,577	

