

DARAPANENI & Co.,

CHARTERED ACCOUNTANTS

Flat No 1A, Rama Apartments, Plot No.84, Srinagar Colony, Hyderabad - 500073.

Tel: 040-23735095,23736487 E-mail: darapaneni1986@gmail.com

> To HPCL Rajasthan Refinery Limited, Tel Bhavan Sahkar Marg, Lal Kothi Vistar, Jyoti Nagar, Jaipur-352005, Rajasthan, India

Project: EPCC-08 PACKAGE - LLDPE / HDPE (SWING) UNIT & ASSOCIATED CONVEYING AND BAGGING SYSTEM of HPCL RAJASTHAN REFINERY LIMITED (HRRL) at Rajasthan, India.

LOA No: HRRL/LOA/2021/41, Dated. 13/11/2021

Revised LOA No: HRRL/LOA/2021/41/Rev.04 Dated. 17/01/2024

Sub: Certification of declaration regarding local content as per PP-LC Policy for MEIL Invoice ref. no. RJ2024100133.

We, Darapaneni and Co. Chartered Accountants, appointed under Section 148 (3) of the Companies Act 2013 (18 of 2013), with office at Flat 1A Rama Apartments, Plot No 84, Srinagar colony, Hyderabad 500073 as Chartered Accountants of M/s Megha Engineering & Infrastructures Limited (CIN: U45202TG2006PLC050271), have verified the expenditure committed/ incurred from the inception of the above-mentioned Project bearing Purchase Order no as per Annexure-1 (for construction/ Installation)

Based on said details and information and explanations, which to the best of our knowledge and belief were necessary for the purpose of this audit, we hereby confirm that the local content expenditure committed for the aforesaid Project from inception date to until 03-September-2024 is More than 50% as Per PP-LC Policy.

This is to further confirm that the details submitted by M/S Megha Engineering & Infrastructures Limited for computation of LC has been checked verified & measured in accordance with PP-LC Policy.

The details working sheet attached herewith for ready reference as Annexure-A, Annexure 1, Annexure 2 & Annexure 3.

Enclosed - Annexure-A, Annexure 1, Annexure 2 & Annexure 3

For Darapaneni and Co., Chartered Accountants FRN: 000685\$

Sree Rama Chandra Murthy Ch

Partner

M.Nu: 233010

UDIN: 242330108KASJW1758

Date: 04/09/2024

Place: Hyderabad

Annexure-A SUPPLY- RA14

HRRL/PO/2021/41 Dt. 16.09.2022

PP-LC Enclousere format to state the local content

Cost committed/ Incured (inception till (03.09.2024))

(INR in CR)

				ink in CK)	
	Domestic	Imported*	Total	l	C
Particulars	(INR)	(INR)	Total	%	INR
	а	b	c=a+b	d=a/c	e=c*d
A) Cost Component					
1. GOODS					
a) Material used cost					
b) Equipment Cost#	182.60	156.24	338.84	53.89%	182.60
Sub total	182.60	156.24	338.84	53.89%	182.60
2. Services					
a) Personnel and consultant cost	ĝ.	110.93	110.93	0.00%	0.00
b) Equipment and work facility cost					
c) Construction/Fabrication cost	219.55	3.00	219.55	100.00%	219.55
d) Other services cost etc.					
Sub total	219.55	110.93	330.48	66.43%	219.55
3. Total COST OF GOODS AND SERVICES	402.15	267.17	669.32	60.08%	402.15
s) NON COST COMPONENT	0	0	0	0	C

[#] Equipment cost taken based on the approved detailed billing breakup of 10% payment of total value on placement of PO for Major tagged items and same payment shall be released after submission of Bank Guarantee for equivalent value.

 $\% \ \text{of LC Combination} = \frac{\textit{Total Domestic components cost of goods}}{\textit{Total Domestic Component cost of servics (subtotal)}} X \ 100$

% of LC Combination = (182.60+219.55)/669.32X100

=60.08%

Overall Contract	(INR in CR)
Total Contract value*	3040.28
LC Requirement-%	50%
LC Requirement- Value	1,520.14

The contract value is revised to 3040.28 Cr from 3065.72 Cr Ammended with revised PO-HRRL/LOA/2021/41/Rev.04 Dt 17.01.2024

Description	Upto Previous Invoice (In Crs.)	Current invoice (In Crs.)	Cumulative Invoice (In Crs.)
Billing Value*	657.52	11.80	669.32
LC Requirement-%	50%	50%	50%
LC Requirement- Value	328.76	5.90	334.66
LC Achived (INR Value)	390.35	11.80	402.15
Lc Achived% (w.r.t Cumulative Billing Value)	59.37%	100.0%	60.08%
Lc Achived% (w.r.t Total contract Value)	12.84%	0.39%	13.23%

^{*}EUR to INR Conversion @ 89.84 (the currency Bill Selling rate of SBI prevailing on dated 25.06.2021).
*All values are basic value (excluding GST).



Annexure-1 For Design and Engineering services (As per FORM SP-1)

HRRL- LLDPE Barmer

SI No	Description	Invoice No.	Inv. Date	Site Ref No.		Amount		Domonico
					EURO	EURO To INR	INR	Nemains
1	Design and Engineering services	RJ/22/EPC/123	24.01.2023	2055/EPCC-8/ENG/RA1	37,99,029.30	34,11,52,831.14		1 Euro = 89.8 INR
2	Design and Engineering services	RJ/22/EPC/133	21.02.2023	2055/EPCC-8/ENG/RA02	14,01,528.04	12,53,24,637.34		1 Euro = 89.42 INR
	Design and Engineering services	RJ/22/SCN/9	18.03.2023	2055/EPCC-8/ENG/RA2CR	-94,316.73	-84,33,801.96		1 Euro = 89.42 INR
33	Design and Engineering services	RJ/22/EPC/153	27.03.2023	2055/EPCC-8/ENG/RA03	3,09,029.49	2,77,63,209.38		1 Euro = 89.84 INR
4	Design and Engineering services	RJ/22/EPC/154	28.03.2023	2055/EPCC-8/ENG/RA04	10,89,038.24	9,78,39,195.48		1 Euro = 89.84 INR
ю	Design and Engineering services	RJ/22/EPC/168	31.03.2023	2055/EPCC-8/ENG/RA05	7,21,806.93	6,48,47,134.59		1 Euro = 89 84 INR
9	Design and Engineering services	RJ/23/EPC/59	07.06.2023	2055/EPCC-8/ENG/RA06	1,89,313.63	1,70,07,936.52		1 Euro = 89.84 INR
7	Design and Engineering services	RJ/23/EPC/69	27.06.2023	2055/EPCC-8/ENG/RA07	3,98,688.52	3,58,18,176.64		1 Euro = 89.84 INR
8	Design and Engineering services	RJ/23/EPC/89	13.07.2023	2055/EPCC-8/ENG/RA08	10,18,470.31	9,14,99,372.65		1 Euro = 89 84 INR
6	Design and Engineering services	RJ2023100011	29.08.2023	2055/EPCC-8/ENG/RA09	2,16,026.28	1,94,07,801.27		1 Euro=89 84 INR
10	Design and Engineering services	RJ2023100020	13.09.2023	2055/EPCC-8/ENG/RA10	4,14,166,45	3,72,08,714.15		1 Euro=89,84 INR
11	Design and Engineering services	RJ2023100043	10.10.2023	2055/EPCC-8/ENG/RA11	6,04,416.28	5,43,00,758.29		1 Euro=89.84 INR
12	Design and Engineering services	RJ2023100075	07.12.2023	2055/EPCC-8/ENG/RA12	1,53,281.59	1,37,70,818.06		1 Euro=89.84 INR
13	Design and Engineering services	RJ2023100087	02.01.2024	2055/EPCC-8/ENG/RA13	2,30,793.51	2,07,34,488.77		1 Euro=89.84 INR
14	Design and Engineering services	RJ2023100119	05.02.2024	2055/EPCC-8/ENG/RA14	6,19,014.03	5,56,12,220.76		1 Euro=89.84 INR
15	Design and Engineering services	RJ2023100154	08.03.2024	2055/EPCC-8/ENG/RA15	1,62,007.82	1,45,54,782.55		1 Euro=89.84 INR
16	Design and Engineering services	RJ2023100196	31.03.2024	2055/EPCC-8/ENG/RA16	6,86,580.42	6,16,82,384.93		1 Euro=89.84 INR
17	Design and Engineering services	RJ2023400009	31.03.2024	2055/EPCC-8/ENG/RA16 CRN	-6,86,580.42	-6,16,82,384.93		1 Euro=89.84 INR
18	Design and Engineering services	RJ2024100028	10.05.2024	2055/EPCC-8/ENG/RA16	1,32,058.03	1,18,64,093.49		1 Euro=89.84 INR
19	Design and Engineering services	RJ2024100059	05.06.2024	2055/EPCC-8/ENG/RA17	6,13,800.00	5,51,43,792.00		1 Euro=89.84 INR
20	Design and Engineering services	Rj2024100093	10.07.2024	2055/EPCC-8/ENG/RA18	1,57,520.27	1,41,51,620.89	1.0	1 Euro=89.84 INR
21	Design and Engineering services	Rj2024100114	07.08.2024	2055/EPCC-8/ENG/RA19	2,19,346.51	1,97,06,899,33	6	1 Euro=89.84 INR
				Total	1 23 55 018 50	1 10 67 72 67 1		

Annexure-2 For Supply Services (As per FORM SP-2)

_	
rmer	
PF Barm	
\$	
7	
Т	
ŢŢ.	1
Д	
	١
_	
_	Į
Į,	1
\mathbb{R}	
7	
HRI	
_	

SI No	Doccarintion	I Was Server	4	4		Amount		
		IIIVOICE INO.	IIIV. Date	Site Ker No.	EURO	EURO To INR	INR	Remarks
1	Supply Services	RJ/22/EPC/90	15.11.2022	2055/EPCC-8/SUP/ADV1			3,37,99,137.60	
2	Supply Services	RJ/22/EPC/164	31.03.2023	2055/EPCC-8/SUP/ADV2	22,46,990.17	20,18,69,596.87		1 Euro=89.84 INR
3	Supply Services	RJ/22/EPC/165	31.03.2023	2055/EPCC-8/SUP/ADV3	51,91,322.04	46,63,88,372.97		1 Euro=89.84 INR
4	Supply Services	RJ/22/EPC/166	31.03.2023	2055/EPCC-8/SUP/ADV4	22,81,928.34	20,50,08,442.07		1 Euro=89.84 INR
5	Supply Services	RJ/23/EPC/84	12.07.2023	2055/EPCC-8/SUP/ADV5A	7,74,824.19	6,96,10,205.23		1 Euro=89.84 INR
9	Supply Services	RJ/23/EPC/85	12.07.2023	2055/EPCC-8/SUP/ADV5B			2,20,96,204.71	
7	Supply Services	RJ/23/EPC/86	12.07.2023	2055/EPCC-8/SUP/ADV6	68,95,935.26	61,95,30,823.75		1 Euro=89.84 INR
8	Supply Services	RJ2023100030	19.09.2023	2055/EPCC-8/SUP/ADV7			11,70,89,521,12	
6	Supply Services	RJ2023100160	18.03.2023	2055/EPCC-8/SUP/RA01			57,35,44,089.42	
10	Supply Services	RJ2023100189	30.03.2024	2055/EPCC-8/SUP/RA02			39,79,49,624.80	
11	Supply Services	RJ2024100025	09.05.2024	2055/EPCC-8/SUP/RA03			23,17,60,026.68	
12	Supply Services	RJ2024400003	16.05.2024	2055/EPCC-8/SUP/RA03/CRN			-59,15,416.62	
13	Supply Services	RJ2024100037	28.05.2024	2055/EPCC-8/SUP/RA11			13,24,04,804.68	
14	Supply Services	RJ2024100078	29.06.2024	2055/EPCC08/SUP/RA12			6,90,77,481.82	
15	Supply Services	RJ2024100109	02.08.2024	2055/EPCC08/SUP/RA13			13,61,28,160.48	
16	Supply Services	RJ2024100133	03.09.2024	2055/EPCC08/SUP/RA14			11,80,41,796.44	
				Total	1,73,91,000.00	1,56,24,07,440.89	1,82,59,75,431.13	
						// APANE		

Annexure-3 For Construction/Site work (As per FORM SP-3)

HRRL- LLDPE Barmer

3 8					EURO	GIND TO IND	INR	Kemarks
3 2 1	1. 10 1. june 10 1. ju					EUKU 10 INK		
3 2	Construction Services- Civil works	RJ/22/EPC/60	20.09.2022	2055/EPCC-8/CON/RA1			8,96,00,112.00	
3	Construction Services- Civil works	RJ/22/EPC/94	05.12.2022	2055/EPCC-8/CON/RA2			13,88,46,082.74	
	Construction Services- Civil works	RJ/22/EPC/136	04.03.2023	2055/EPCC-8/CON/RA3			6,32,91,766.00	
4	Construction Services- Civil works	RJ/22/EPC/152	27.03.2023	2055/EPCC-8/CON/RA4			19,05,59,753.00	
r.	Construction Services- Civil works	RJ/22/EPC/169	31.03.2023	2055/EPCC-8/CON/RA5			4,01,87,918.00	
9	Construction Services- Civil works	RJ/23/EPC/51	27.05.2023	2055/EPCC-8/CON/RA6			6,23,02,231.00	
7	Construction Services- Civil works	RJ/23/EPC/71	29.06.2023	2055/EPCC-8/CON/RA7			7,16,27,653.62	
8	Construction Services- Civil works	RJ/23/EPC/103	31.07.2023	2055/EPCC-8/CON/RA8			9,43,40,733.75	
6	Construction Services- Civil works	RJ2023100012	31.08.2023	2055/EPCC-8/CON/RA9			16,80,55,326.46	
10	Construction Services- Civil works	RJ2023100039	30.09.2023	2055/EPCC-8/CON/RA10			14,43,15,929.51	
11	Construction Services- Civil works	RJ2023100053	02.11.2023	2055/EPCC-8/CON/RA11			18,08,86,592.95	
12	Construction Services- Civil works	RJ2023100077	12.12.2023	2055/EPCC-8/CON/RA12			11,65,42,319.28	
13	Construction Services- Civil works	RJ2023400004	26.12.2023	2055/EPCC-8/CON/RA12 CRN		Te	-20,67,572.50	
14	Construction Services- Civil works	RJ2023100092	10.01.2024	2055/EPCC-8/CON/RA13			10,04,26,908.12	
15	Construction Services- Civil works	RJ2023100118	05.02.2024	2055/EPCC-8/CON/RA14			11,08,31,724.92	
16	Construction Services- Civil works	RJ2023100156	08.03.2024	2055/EPCC-8/CON/RA15			17,92,95,131.08	
17	Construction Services- Civil works	RJ2023100169	27.03.2024	2055/EPCC-8/CON/RA16			14,10,54,078.21	
18	Construction Services- Civil works	RJ2024100021	03.05.2024	2055/EPCC-8/CON/RA17			8,19,35,365.00	
19	Construction Services- Civil works	RJ2024100044	30.05.2024	2055/EPCC-8/CON/RA18			12,19,50,693.00	

,					_		٦
52)2	0	00	g	0	94	
-4,36,37,271.62	8,78,97,001.02	20 707 97 70	/0 / '01, 10, / 0/	00 220 00 25 9	0.2021-0,000	2,19,55,17,999,96	1
17.06.2024 2055/EPCC-8/CON/RA18 CRN	2055/EPCC-8/CON/RA19	04.07.2024 2055/EPCC-8/CON/RA19 CRN		2055/EPCC-8/CON/RA20		Total	
17.06.2024	04.07.2024	04.07.2024		03.08.2024			
RJ2024400004	RJ2024100089	RJ2024400006		RJ2024100110			
Construction Services- Civil works	Construction Services- Civil works	Construction Services- Civil works		Construction Services- Civil works			
20	21	22		23			

